

Società di Progetto
Brebemi SpA



From: **Società di Progetto Brebemi S.p.A.**
Via Somalia 2/A
25126 Brescia
Italy

To: the **Note Trustee**
the **Facility Agent**
the **Senior Secured Lender and Performance Bond Lender**
the **Noteholders**
the **Technical Adviser**

Brescia 17 January 2020
SDP-U-2001-043-PR-MNO

Re: Notice sent to Società di Progetto Brebemi S.p.A. (the “Company”) by Concessioni Autostradali Lombarde (the “Grantor”) regarding the Company’s alleged delay in completing the works relating to the A35 toll road (the “Brebemi”)

We received the attached notice from the Grantor relating to (i) an alleged delay in completing the Brebemi road works within the agreed timeline, and (ii) the application of a related penalty of €1,000,000.00, which, if finally confirmed, would be applied in the context of the PEF update, by deducting the relevant amount from the admitted costs, as foreseen by article 26 point 4 of the Concession Agreement.

The Company is currently preparing its response to the above-mentioned Grantor’s notice and is concurrently considering all available options to challenge it (in the event that the penalty is, ultimately, confirmed).

Yours faithfully,

.....

Società di Progetto Brebemi S.p.A.

Authorised Signatory



Soggetta alla direzione e coordinamento di Autostrade Lombarde SpA
Sede: Via Somalia, 2/4 - 25126 Brescia - Tel. 030 2926311 Fax 030 2897630
PEC: sdpbrebemi@legalmail.it – EMAIL: info@brebemi.it
Cap. Soc. Euro 51.141.227,00 i.v. – REA n. 455412 – Iscr. Registro Imprese di Brescia
Cod. Fisc e P.IVA 02508160989



[on Concessioni Autostradali Lombarde's letterhead]

Milan, 16 December 2019
To
SOCIETÀ DI PROGETTO
BREBEMI S.P.A.

sdpbrebemi@legalmail.it

F.A.O. Chairman
Mr Francesco Bettoni

Protocol No. CAL-161219-00001
GA/GM

**RE: MOTORWAY LINK BETWEEN THE CITIES OF BRESCIA AND MILAN (BREBEMI).
SINGLE PROJECT CODE [CUP] E31B05000390007.
NOTICE OF APPLICATION OF PENALTY - ARTICLE 26 POINTS 1 AND 4 OF THE CONCESSION AGREEMENT.**

Dear Concessionaire,

With reference to the schedule for completing the works pertaining to the motorway link, as resulting from the documentation transmitted by the Works Supervisor, the latest of which on 7 March 2019, protocol no. DL.U-3506.02/19, as well as the documentation you transmitted on 27 May 2019, protocol no. SDP-U-1905-218-PR-FRO, and for the purpose of carrying out all required testing on Concessioni Autostradali Lombarde S.p.A.'s part, please take note of the following.

The completion of the works pertaining to the motorway link did not comply with the contractual schedule.

More specifically, the deadline to complete the works pertaining to the motorway link, set for 12 February 2013 in accordance with the time schedule annexed to the Concession Agreement, was subsequently reprogrammed by You in the Agreed Record (*Verbale di Accordo*) of 21 May 2014 and postponed to 29 December 2015 (deadline for the completion of lot 0B). On the contrary, the actual completion of the works pertaining to the motorway link occurred on 9 September 2016, as per the notice of completion of lot 0B, drawn up by the Works Supervisor on 20 September 2016.

Therefore, in accordance with Article 26, point 4, of the Concession Agreement, as well as Article 3 of the Set of Rules for the application of Penalties and Liquidated Damages, You are subject to a penalty for having failed to comply with the deadline to complete the works pertaining to the motorway link. The liquidated damages amount to EUR 1,000,000, calculated by taking into account a delay exceeding a semester amassed by the Concessionaire between the deadline for completing the works in the above-mentioned Agreed Record and the actual completion date.

At any rate, in accordance with Article 26.5 of the Concession Agreement, the penalty as quantified above must be computed upon updating the Economic Financial Plan ("*PEF*"), by deducting the relevant amount from the admitted costs, consistently with CIPE (*Interministerial Committee for Economic Planning*) Resolution No.

[on Concessioni Autostradali Lombarde's letterhead]

39/2007.

In accordance with Article 26, point 1, of the Concession Agreement, you have until 31 January next at the latest to provide any allegations to the contrary.

Sincerely,

Concessioni Autostradali Lombarde S.p.A.
Single Procurement Manager
(Giacomo Melis)
[signature]

Concessioni Autostradali Lombarde S.p.A.
Managing Director
(Gianantonio Arnoldi)
[signature]

S. d. P. BREBEMI S.p.A.	
Ricevuto il	16-12-2019
Prot. n.	SDP-E-1912-144
Distr.	PR - DI, SU
Compet.	DI, SU

Milano, 16 dicembre 2019

sdpbrebemi@legalmail.it

SPETTABILE
SOCIETÀ DI PROGETTO
BREBEMI S.P.A.

c.a. Presidente
Dott. Francesco Bettoni

Prot. CAL-161219-00001
GA/GM

**OGGETTO: COLLEGAMENTO AUTOSTRADALE TRA LE CITTÀ DI BRESCIA E DI MILANO (BREBEMI).
CUP E31B05000390007.
COMUNICAZIONE APPLICAZIONE PENALE - ART. 26 PUNTI 1 E 4 DELLA CONVENZIONE UNICA.**

Spettabile Concessionario,


con riferimento alle tempistiche di ultimazione dei lavori del collegamento autostradale, come risultanti dalla documentazione trasmessa dal Direttore dei Lavori, in ultimo in data 7 marzo 2019 prot. DL.U-3506.02/19, nonché dalla documentazione da Voi trasmessa in data 27 maggio 2019 prot. SDP-U-1905-218-PR-FRO, e al fine di completare gli adempimenti relativi al collaudo in capo alla scrivente, si comunica quanto segue.

L'ultimazione dei lavori del collegamento autostradale non ha rispettato le tempistiche previste contrattualmente.

In particolare, difatti, il termine per l'ultimazione dei lavori del collegamento autostradale, previsto in data 12 febbraio 2013 secondo il cronoprogramma allegato alla Convenzione Unica, è stato successivamente riprogrammato da codesto Concessionario nel Verbale di Accordo del 21 maggio 2014 e posticipato al 29 dicembre 2015 (termine di ultimazione del lotto 0B). Viceversa, l'effettiva ultimazione dei lavori del collegamento autostradale è avvenuta il 9 settembre 2016, come risultante dalla dichiarazione di ultimazione dei lavori del lotto 0B, redatta dal Direttore dei Lavori in data 20 settembre 2016.

Pertanto, ai sensi dell'art. 26 punto 4 della Convenzione Unica, nonché dell'art. 3 del Disciplinare per l'applicazione delle Sanzioni e delle Penali, sussiste l'applicazione nei confronti di codesto Concessionario di una penale per il mancato rispetto del termine di ultimazione dei lavori del collegamento autostradale. La quantificazione di tale penale risulta pari a euro 1.000.000, calcolata considerando il ritardo superiore a un semestre cumulato dal Concessionario tra la data di ultimazione lavori prevista nel citato Verbale di Accordo e la data di effettiva ultimazione.

Si rammenta in ogni caso che, ai sensi dell'art. 26.5 della Convenzione Unica, la penale sopra quantificata andrà conteggiata in sede di aggiornamento del Piano Economico Finanziario,


Concessioni Autostradali Lombarde S.p.A.
Sede legale e operativa:
via Pola, 12/14 - 20124 Milano - Italia
tel +39.02.67.15.67.11 - fax +39.02.67.15.67.228

P IVA 05645680967
CF e Reg.Imp. Milano n. 05645680967
R.E.A. numero 1837186 - Cap. Sociale 4.000.000 €
www.calspa.it





mediante la relativa deduzione dai costi ammessi, in coerenza alle previsioni della delibera CIPE n. 39/2007.

Ai sensi delle previsioni di cui all'art. 26 punto 1 della Convenzione Unica, è assegnato quindi a codesto Concessionario il termine del 31 gennaio p.v., quale data ultima ritenuta congrua per le eventuali relative controdeduzioni.

Con l'occasione, si porgono distinti saluti.

Concessioni Autostradali Lombarde S.p.A.
Il Responsabile Unico del Procedimento
(Giacomo Melis)

Concessioni Autostradali Lombarde S.p.A.
L'Amministratore Delegato
(Gianantonio Arnoldi)